

Completion Report

1	Name of Wok	Solid Waste Management in ward no.15 in Dasarahalli	
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 54/2020-21, Dt 20 05 2019	
		EE/DD/TS/ 31 /2020-21, Dt. 20 05 2019	
3	Head of Account which is Chargeable	P-3298	
4	Enstrument Order No. & Date	EE/DD/WO/ 166 /20-21, Dt.01.02.2021	
5	Name of Contractor	K S Ramesh	
6a	Time Stipulated for Completion of work	90 days	
b	Delay in execution of work		
7	Measurement recorded in MB	MB No. 2255/18-19	
	Page No	225410-414	
8	check Measurment of the Asst		
	Exe. Eng./ Exe.Eng. On		
9	Name of the Office / Official	Asst.Executive Engineer T.Dasarahalli Sub Division	
	incharge of the work		
10	a)Assistant Engineer	Archana	
	b) Asst. Exe. Engineer	B R Ranganath	
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess Savings (Rs)
	750000.00	509428.00	240572.00

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER
Ward No.15


ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION
BANGLORE


EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.